

# 横断地盤線

断面 : NO.23

項番	CL離れ	地盤高
1	-28.370	169.000
2	-28.099	168.901
3	-27.709	168.774
4	-25.745	168.000
5	-23.471	167.062
6	-23.318	167.000
7	-23.287	166.989
8	-21.370	166.000
9	-21.285	165.918
10	-20.077	165.053
11	-19.784	164.703
12	-19.234	164.662
13	-16.484	166.300
14	-15.768	166.799
15	-15.572	166.915
16	-15.046	167.191
17	-14.923	167.191
18	-13.775	167.188
19	-13.303	167.025
20	-11.529	167.000
21	-9.728	167.028
22	-7.982	167.095
23	-7.834	167.010
24	-4.036	167.028
25	-3.947	167.040
26	-2.621	167.040
27	0.000	167.040
28	0.547	167.040
29	9.618	167.040
30	11.994	167.040
31	13.570	167.040
32	15.027	167.040
33	17.791	167.040
34	18.205	166.821
35	18.465	166.700
36	26.152	166.700
37	26.785	166.892
38	27.030	167.187
39	27.703	167.044

## 横断地盤線

40	27.851	167.000
41	31.221	167.700
42	33.332	168.000
43	33.992	168.042
44	34.370	168.059
45	35.368	168.034
46	35.630	168.049
47	37.977	167.996
48	39.269	167.995
49	39.401	167.994
50	41.046	168.353
51	43.148	168.498
52	45.288	168.728
53	49.777	168.858
54	50.000	168.876

【読取り結果】

【チェックポイント】

項番	項目	CL離れ・地盤高	チェック結果	備考
1	構成点23~31	上記の通り	一致・不一致	

# 横断地盤線

## 横断NO. 23の地盤高

測点名 NO.23

追加距離 460.0000 計画高(FH) 168.064 現況高(GH) 167.040

離れ(CL±) 0.0000 比高(FH±) 0.0000 編集

計画断面 現況断面  CL距離/地盤高  水平長/比高

左側

No	CL距離	地盤高
1	2.6210	167.040
2	3.9470	167.040
3	4.0360	167.028
4	7.8340	167.010
5	7.9820	167.095
6	9.7280	167.028
7	11.5290	167.000
8	13.3030	167.025
9	13.7750	167.188
10	14.0220	167.101

右側

No	CL距離	地盤高
1	0.5470	167.040
2	9.6180	167.040
3	11.9940	167.040
4	13.5700	167.040
5	15.0270	167.040
6	17.7910	167.040
7	18.2050	166.821
8	18.4650	166.700
9	26.1520	166.700
10	28.7850	166.888

